COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO ROADS AND DRAINS IN KODIGEHALLI AND EXTENSION AREAS IN WARD NO. 8, KODIGEHALLI**

2. Sanctioned Estimate No. & Dt : 62 dated 28/12/16

3. Head of Account which is Chargeable : P 1771

4. Work Order No. & Dt : BBMP/EB/BTP/W/T-21/30/2017-18, Dt: 19/04/17

5. Name of Contractor : **SRI. N.VENKATA REDDY**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 3544/17-18

8. Check measurement of the Asst. : M.B. No. 3544/17-18 Page No. 354310 to 354315/-

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : Page No. 354330 to 354335

incharge of the work :

10. a) Asst. Engineer — Dhananjaya. G.T

b) Asst. Exe. Engineer Rangaraj

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
Rs. 30,00,000/-	Rs. 27,10,313/-	—	Rs. 289687/-

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUBDIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

Assistant Executive Engineer, Kodigehalli Sub Division, Byatarayanapura Sub Division, Yelahanka Zone, BBMP, Bangalore.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು 30/06
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ

ACCOUNTS SUPTD. ( )